



District 3 Construction Division

PROJECT INFORMATION SHEET

Construction Contract No.: 62667

Project Name: **ROUTE 9 FRAMINGHAM-NATICK RESURFACING**

Resident Engineer: SCOTT KALLIN

Today's Date: 08/26/2010

ACTIVITIES WEEK OF 8/29/10

NIGHT WORK. – **MDOT** – Complete Top Paving on Rte. 27 and on/off ramps on south side of Rte. 9 at Rte. 27. Top Paving scheduled in Framingham Rte. 9 EB between Southboro Line and Temple St. Curbing/Sidewalks/driveways on 9 EB/WB various locations between Prospect St and Mall area. Grinding Rte. 9 EB and WB between Temple St and Edgell Rd(near Railroad Tracks). Miscellaneous sidewalks in Natick

PRIVATE DEVELOPER – Continuing shoulder work in Natick for MATHWORKS Project on Rte. 9 EB between Linden St and Walnut St. Soil borings in median between Walnut and Oak St in Natick(near McDonalds)

TRAFFIC CONTROL

Lane closures nightly at various locations throughout the corridor.
Sunday-Thursday - 8PM-6AM. Friday 8:30 PM – 7AM. Ramp closures/detours as needed for paving operations.
Daytime shoulder closures as needed 8AM-3:30PM for survey
SHOULDER CLOSURES BY PRIVATE DEVELOPER on 9EB/WB IN NATICK AT MATHWORKS(9AM-4PM as needed) and for above soil boring areas.

UPCOMING ACTIVITIES

Permanent striping on top paved areas. Final paving of sidewalks and driveways, Town of Framingham work on Rte. 9 EB at Sudbury River Bridge delayed from starting for a couple of weeks

MILESTONES

Grinding and first course paving 95% complete EB/WB in Area 1(Edgell Rd to Southboro Line). Grinding and first course paving complete on Rte. 9 in Natick EB + WB. Top Course completed 9EB under Edgell Rd. Town of Framingham sewer and water and fiber optic duct placed across RTE 9 at Rte. 126